Avon Grove School District New High School Project Cost Summary

item	Amount Paid	Amount Projected		
Architecture Fees - KCBA	\$416,229.52	\$4,136,000.00		
Site Development Fees	\$1,232.50	\$1,232.50		
General Contractor	\$0.00	\$0.00		
HVAC Contractor	\$0.00	\$0.00		
Plumbing Contractor	\$0.00	\$0.00		
Electrical Contractor	\$0.00	\$0.00		
Moveable Fixtures and Equipment	\$0.00	\$0.00		
Bond and Hedge Issuance Costs	\$1,117.00	\$0.00		
Miscellaneous	\$45,305.60	\$0.00		
D'HUY ENGINEERING	\$62,945.72	\$1,393,075.00		
Total Project Cost	\$526,830.34	\$5,530,307.50		

Avon Grove School District High School Rennovation Project Cost Summary

ltem	Amount Paid	Amount Projected
Architecture Fees - KCBA	\$0.00	
Site Development Fees	\$0.00	
General Contractor	\$0.00	
HVAC Contractor	\$0.00	
Plumbing Contractor	\$0.00	
Electrical Contractor	\$0.00	
Moveable Fixtures and Equipment	\$0.00	
Miscellaneous	\$0.00	
Miscellaneous	\$0.00	
D'HUY ENGINEERING	\$0.00	

\$0.00

\$0.00

Total costs	
Achitecture & Engineering	\$416,229.52
Site Development	\$1,232.50
General Contractor	\$0.00
HVAC Contractor	\$0.00
Plumbing Contractor	\$0.00
Electrical Contractor	\$0.00
Moveable Furniture & Fixtures	\$0.00
Misc.	\$45,305.60
Construction Admin	\$62,945.72
	\$525,713.34

Total Project Cost

	C.I.P.	NEW HS Amt to Capitalize	RENOVATION Amt to Capitalize
	0.00	0.00	0.00
	0.00	0.00	0.00
	0.00	0.00	0.00
	0.00	0.00	0.00
	0.00	0.00	0.00
	0.00	0.00	0.00
	0.00	0.00	0.00
	0.00	0.00	0.00
_	0.00	0.00	0.00
	\$0.00	\$0.00	\$0.00

2/19/2019 2:53 PM

AVON GROVE SCHOOL DISTRICT New Avon Grove High School Architecture Fees - KCBA

		Change in	Reimbursable		Invoice	Check
Invoice Period	Basic Services	Services	Expenses	Total Payment	Number	Number
8/28/2018	Avon Grove SD - LEED Gold Design			\$8,750.00		89349
10/29/2018	Concept Design - In House Prints			\$101,960.83	46105	89994
11/27/2018	Concept Design - In House Prints			\$101,776.28	46142	90233
12/19/2018	Concept Design - In House Prints			\$183,138.54	46170	90494
12/31/2018	Concept/Schematic Design, In House Prints			\$20,603.87	46204	90781
				\$0.00		
				\$0.00		
Totals	\$0.00	\$0.00	\$0.00	\$416,229.52		

AVON GROVE SCHOOL DISTRICT New Avon Grove High School Site Development Fees

Vendor	Service Rendered	Date	Invoice Number	P.O. Number	Check Number	Payment Amount
Terraform Engineering	Bog Turtle Buffer Renewal	6/13/18	2373		88465	\$797.50
Terraform Engineering	Bog Turtle Buffer Renewal	7/25/18	2403		88779	\$145.00
Terraform Engineering	Bog Turtle Buffer Renewal	10/17/18	2476		89696	\$145.00
Terraform Engineering	Bog Turtle Buffer Renewal	12/12/18	2520		90235	\$145.00
					Total	\$1,232.50

AVON GROVE SCHOOL DISTRICT NEW AVON GROVE HIGH SCHOOL Bond and Hedge Issuance Costs

Vendor	Service Rendered	Date	Invoice Number	P.O. Number	Check Number	Payment Amount
Kegel, Kelin, Almy & Grimm LLP	Legal review - 2021 swap	12/13/19			90496	\$13,000.00
Kegel, Kelin, Almy & Grimm LLP	Legal review - 2020 swap	12/20/18			90495	\$13,000.00
Manufactures and Traders Trust	Paying Agent Fee GOB 2018	12/20/18			12-0758	\$1,250.00
Kegel, Kelin, Almy & Grimm LLP	Bond counsel fees - GOB 2018	12/20/18			12-0758	\$27,500.00
Unruh, Turner, Burke & Frees	Solicitor fee - GOB 2018	12/20/18			12-0758	\$14,500.00
McNees Wallace & Nurick LLP	Underwriter's counsel - GOB 2018	12/20/18			12-0758	\$3,750.00
PFM Financial Advisors	Financial advisor fee - GOB 2018	12/20/18			12-0758	\$57,903.86
CUSIP Service Bureau	CUSIP registration - GOB 2018	12/20/18			12-0758	\$650.00
RBC	Official statement - GOB 2018	12/20/18			12-0758	\$8,750.00
Standard & Poor's	Rating agency fee - GOB 2018	12/20/18			12-0758	\$26,500.00
RBC	Swap counterparty fee - 2020 & 2021	12/28/18			12-0759	\$274,859.00
ISDA	ISDA swap registration fees	01/22/19	124648		PNCDEC18	\$1,000.00
GMEI Utility	GLEIF swap registration fees	01/22/19			PNCDEC18	\$117.00
PFM Financial Advisors	Hedge issuance fees - 2020 & 2021	01/23/19	102780		90663	\$30,000.00
PFM Swap Advisors	Hedge issuance fees - 2020 & 2021	01/23/19	102443		90664	\$70,000.00
Less:						
Proceeds received from GOB Series 20						(\$140,803.86)
Proceeds received from 2020 and 2021	Hedges					(\$400,859.00)
	/					
ALTONOMIC TO A STATE OF THE STA	I.				Total	\$1,117.00

AVON GROVE SCHOOL DISTRICT NEW AVON GROVE HIGH SCHOOL Miscellaneous Costs

Vendor	Service Rendered	Date	Invoice Number	P.O. Number	Check Number	Payment Amount
Unruh, Turner, Burke & Frees	Legal services	06/13/18	155127		88469	\$943.50
Unruh, Turner, Burke & Frees	Legal services	06/13/18	155131		88469	\$3,940.50
Unruh, Turner, Burke & Frees	Legal services	07/25/18	156030		88784	\$4,014.50
Unruh, Turner, Burke & Frees	Legal services	08/08/18	156487		88899	\$203.50
Unruh, Turner, Burke & Frees	Legal services	08/08/18	156494		88899	\$11,999.10
Unruh, Turner, Burke & Frees	Legal services	09/19/18	157317		89327	\$13,671.50
Unruh, Turner, Burke & Frees	Legal services	10/17/18	158137		89681	\$277.50
Penn Township	Replenish Escrow	10/18/18			89695	\$15,000.00
McMichael, Heiney & Sebastian LLC	Legal services - Penn Twp Escrow	11/05/18	173		JE 11-0753	\$1,496.25
Unruh, Turner, Burke & Frees	Legal services	11/14/18	158686		89981	\$74.00
Unruh, Turner, Burke & Frees	Legal services	11/14/18	158691		89981	\$203.50
Unruh, Turner, Burke & Frees	Legal services	12/12/18	159455		90218	\$1,073.00
McMahon Transportation Engineers	TIS Scoping Review - Penn Twp Escrow	12/13/18	162672		JE 12-0757	\$942.50
Unruh, Turner, Burke & Frees	Legal services	01/09/19	160145		90460	\$351.50
McMichael, Heiney & Sebastian LLC	Legal services - Penn Twp Escrow	01/21/19	200	The second second	JE 01-0754	\$1,181.25
Unruh, Turner, Burke & Frees	Legal Services	01/31/19	161274		tbd	\$1,313.50
	Building Permit Fee Electrical Inspection Engineer inspection fee Final Inspection Plumbing & Mechanical Final Inspection walk thru Foundation Building Permit Fee Geotechnical Quality Control Grading Permit Reimb. Permit Fees Geo Wells Zoning Permit Fee					
Remaining Penn Township Escrow Bala	ance					(\$11,380.00
			-		Total	\$45,305.60

AVON GROVE SCHOOL DISTRICT Construction Administration D'HUY ENGINEERING

			Change in	Reimbursable		PO	Check	Check
Invoice Period	Invoice #	Basic Services	Services	Expenses	Total Payment	Number	Run Date	Number
8/31/2018	48236	Pre Design Design Phase Svc			\$11,075.05	None	10/3/2018	89544
9/30/2018	48345	Pre Design Design Phase Svc			\$12,822.61		10/31/2018	89858
10/31/2018	48483	Pre Design Design Phase Svc			\$7,756.04		11/14/2018	
11/30/2018	48634	Pre Design Design Phase Svc			\$11,457.81		12/12/2018	
12/31/2018	48779	Pre Design Design Phase Svc			\$13,014.43		1/23/2018	90660
1/31/2019	Nov-33	Pre Design Design Phase Svc			\$6,819.78		2/13/2019	tbd
Totals		\$0.00	\$0.00	\$0.00	\$62,945.72			